

FISH HABITAT IMPROVEMENT COMPLETION FORM  
REGION 3

Stream or Lake Name Navarro River (S.B.) Tributary to Navarro River (N.F.)

County Mendocino Township 15N Range 15W Section 18 ¼S

Section of stream worked Section #18

Sponsor Calif. Dept. of Fish and Game Work crew C.E.M.R.

Landowner name, address, phone # Louisiana Pacific Co. Calpella, CA.

Project duration Sept. 1991 Man-days expended   
(dates)

Source of funding Contract C-9319 Total cost

Project benefit Fish habitat creation Species affected SS, SH,

Number of jams removed  Number that were barriers

Cubic yards of material removed  Amount of sediment

Miles of stream opened  Miles improved

Methods used Boom truck and L.P. skidders to place redwood logs and rootwads  
in the stream channel.

Further action recommended Follow-up inspection after high water.

Location of maps and photos U.S.G.S Navarro 15' quadrangle

Additional comments, explanations, or details:

Most wood material was either cabled in place or otherwise anchored.

No logs spawned the active low flow channel. All roots and logs were placed in areas that lacked pools and/or overhead cover for juvenile salmonids.

Files  
Jones  
DJ